JAY CASHMAN

DAILY REPORT

FOR DECEMBER 30TH, 2006

12-30-06 Daily Information:

1. **Marking of the wire**-It is apparent that we need to take more time to accurately mark the wire. Is there a way to standardize the method? (using a pre-marked stick or wire to use as a guide). The reason that we know it's the wire markings, is because we are seeing consistent days were both operators are going too deep or too shallow. This is greatly affecting production and we need to resolve it immediately.

2. **Changing out of the bucket**-The old bucket will is due to arrive on Thursday, January 4th , we will need to coordinate the swapping of the buckets as we are going to truck the bucket we have on the same truck.

3. **Eddie Carroll**- Standing by in NYC awaiting dry-docking at GMD on Tuesday, Jan 2nd. GMD has been informed about ADISS System on board. More to follow.

4. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. I'll update when we can expect it. If this works we will no longer have to make the wires.

5. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

6. **Third Drum**- Are we still having the problem with the third drum holding the bucket back? If so, can it be fixed or can we go the monkey in the cage? This problem is showing up on the shoaling surveys..

7. **Scow Load Limits**- Scows should be loaded to the ABS Line "WNA" or when the hopper is full to within a 1' of the coaming.

8. **Pendant Wire-** New pendant has been ordered by Bob Dicenso for Lima. I'll keep you informed when to expect it. In the mean time keep an eye on the hose clamps holding the broken strand.

9. **Float Coats** – JP has asked for float coats for management and possibly the whole crew. I am looking into setting a production oriented goal to achieve in order to receive coats.

10. **Crew Schedule Change**- Please check with each crew as some members would like to work a week of days, a week of nights and a week off. If the majority would like this schedule we will implement it starting Wednesday, January 3rd.

JP-Please print-out a copy of this e-mail for Ken King.

Lastly, The daily e-mail will be for dredge management only, do not leave copies laying

around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 3RD, 2007

1-3-07 Daily Information:

1. **Changing out of the bucket**-The old bucket will is due to arrive on Friday, January 5th, we will need to coordinate the swapping of the buckets as we are going to truck the bucket we have on the same truck.

2. **Eddie Carroll**- Going into dry-dock at GMD. Seal is to arrive on Monday, Jan 8th. GMD has been informed about ADISS System on board. More to follow.

4. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We should have it before Jan 15th. If this works we will no longer have to make the wires.

5. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

6. **Third Drum**- Are we still having the problem with the third drum holding the bucket back? If so, can it be fixed or can we go the monkey in the cage? This problem is showing up on the shoaling surveys.

7. **Pendant Wire-** New pendant has been ordered by Bob Dicenso for Lima. I'll keep you informed when to expect it. In the mean time keep an eye on the hose clamps holding the broken strand.

8. **Schedule Due to Repair-** Repair is complete. Pete has put the dredge on line in area Z (the Eddie R. would not take the MQ through the bridge). JP's crew will production load the MQ. No matter how full the MQ is at 0500, the Vincent must sail it. JP will then move the Wood I with the Eddie R to Area R and set-up in a shoaling area. Then the Eddie R can bring the SEI 2000 to the dredge.

9. **Scow Swaps-** By looking at the daily reports we are still having trouble swapping scows. Just before the Mighty Quinn is loaded have the Vincent make up to it and have the Eddie R make up to the SEI 2000. As the Vincent is pulling away with the MQ the Eddie R. should be ready to come alongside with the SEI 2000. When the SEI 2000 is loaded the Eddie R should move the dredge into a production cut and made up to the SEI 2000 so that it can pull it away just before the Vincent arrives with the MQ so he can go directly alongside dredge.

10. **Super Dredge-** Matt's production numbers are comparable to Mike and Bob, but he needs to watch the over-dredging.

11. **Repair Clean-up-** JP have take some time to clean-up the crane and the dredge from the repair. Also, make sure the trash on the dock makes it into the dumpster. (Pete R only had himself and Mike L on the day shift today).

Lastly, The daily e-mail will be for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 4TH, 2007

1-4-07 Daily Information:

Good 24 hrs of production guys. We still need to work on the scow swaps a little we need to be ready for the Mighty Quinn when it returns.

ORDERING ITEMS:
32' Ladder – Norm
Eyewash for Head Station – Paul
Spitter Valve - Pete

1. **Changing out of the bucket**-The old bucket will is due to arrive on Friday, January 5th at 1100. we will load it onto the 30' x 90' and bring it out to the dredge, then load the dredge's bucket and bring it back to be loaded onto the truck.

2. **Eddie Carroll**- Going into dry-dock at GMD. Seal is to arrive on Monday, Jan 8th. GMD has been informed about ADISS System on board. More to follow.

4. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We should have it before Jan 15th. If this works we will no longer have to make the wires.

5. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

6. **Third Drum**- Are we still having the problem with the third drum holding the bucket back? If so, can it be fixed or can we go the monkey in the cage? This problem is showing up on the shoaling surveys.

7. **Pendant Wire-** New pendant has been ordered by Bob Dicenso for Lima. I'll keep you informed when to expect it. In the mean time keep an eye on the hose clamps holding the broken strand.

8. **Scow Swaps-** By looking at the daily reports we are still having trouble swapping scows. Just before the Mighty Quinn is loaded have the Vincent make up to it and have the Eddie R make up to the SEI 2000. As the Vincent is pulling away with the MQ the Eddie R. should be ready to come alongside with the SEI 2000. When the SEI 2000 is loaded the Eddie R should move the dredge into a production cut and made up to the SEI 2000 so that it can pull it away just before the Vincent arrives with the MQ so he can go directly alongside dredge.

9. **Dock Outside Bridge –** We need to make arrangements for a dock to hang-up scows (mostly SEI 2000) outside of bridge or we will need to set-up a mooring. Any Ideas????

Lastly, The daily e-mail will be for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 6TH, 2007

1-5-07 Daily Information:

Another good 24 hrs of production guys. We are currently at the projected half way point for the job both in yardage and in time, however, going forward the job will become less of a production job and more of a coverage job, so we need to maintain our yardage output while covering more area.

ORDERED ITEMS:
32' Ladder – 1-5-07 (RG Mearn)
Repair build kit for air cylinders – 1-5-07 (Femco)
Misc Filters- 1-5-07 (Diesel Equip)
Eyewash for Head Station – 1-5-07 (RG Mearn)
Misc Signage & Lock-out/Tag-outs – 1-5-07 (RG Mearn)
Metal Gas Cans – 1-5-06 (RG Mearn)
Spitter Valve – Pete
Pennant Wire –Bob Dicenso

1. **Eddie Carroll**- Is IN dry-dock, seal is due at shipyard Monday (1-8-07). I am going down to inspect myself Monday. With a little luck, we should see the Eddie back by next weekend.

2. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We should have it before Jan 15th. If this works we will no longer have to mark the wires.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Scow Swaps-** By looking at the daily reports we are still having trouble swapping scows. Just before the Mighty Quinn is loaded have the Vincent make up to it and have the Eddie R make up to the SEI 2000. As the Vincent is pulling away with the MQ the Eddie R. should be ready to come alongside with the SEI 2000. When the SEI 2000 is loaded the Eddie R should move the dredge into a production cut and made up to the SEI 2000 so that it can pull it away just before the Vincent arrives with the MQ so he can go directly alongside dredge.

5. **Dock Outside Of Bridge –** We have been given permission to use the old P & G dock on the Fore River side. No one is to get on or off at that dock. Barge hang-up only. (thanks Bruce & Paul)

6. **Painting of Wires** – We can save a lot of time each day if we paint the wires when we are moving the dredge from one location to another, rather than once we get on line we are currently stopping and spending 20-30 minutes painting wires. This can be done while the bucket on the deck. Think ahead.

7. **Bucket Greasing**- Cable Arm has indicated that the new bucket needs greasing of the upper sheave on a regular basis.

KEEP IN MIND IF WE SAVE 5 MINUTES HERE AND THERE THROUGHOUT THE COURSE OF THE DAY, IT WON'T TAKE MUCH TO ADD UP TO AN HOUR. AN HOUR INCREASES OUR CURRENT PRODUCTION RATE ALMOST 10 % OR ONE EXTRA SCOW A WEEK AT $10/YD IS $25,000, OVER THE LAST EIGHT WEEKS IT EQUATES TO $200,000 TO THE BOTTOMLINE.

The daily e-mail is for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 7TH, 2007

1-7-07 Daily Information:

JP hit quite a bit of clay last night. Going forward, if we encounter any material that is not maintenance (i.e. mud), then, we need to log location and estimate the amount. This material is a potential claim as it is a "change of conditions".

Completed Areas Awaiting USACE Survey: A, B, C, S, T, V

ORDERED ITEMS:
32' Ladder – 1-5-07 (RG Mearn)
Repair build kit for air cylinders – 1-5-07 (Femco)
Misc Filters- 1-5-07 (Diesel Equip)
Eyewash for Head Station – 1-5-07 (RG Mearn)
Misc Signage & Lock-out/Tag-outs – 1-5-07 (RG Mearn)
Metal Gas Cans – 1-5-06 (RG Mearn)
Spitter Valve – Pete (Jason D. received it, we need to locate)
(2) MSD Chlorinator Unit Cover & (6) O-rings - 1-5-07 (MSD)

1. **Eddie Carroll**- Is in dry-dock, seal is due at shipyard Monday (1-8-07). I am going down to inspect myself Monday. With a little luck, we should see the Eddie back by next weekend. The shipyard will paint top of coamings white.

2. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We should have it before Jan 15th. If this works we will no longer have to mark the wires.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Twin Rivers Dock –** Paul, on Monday, please make arrangements to take pictures to document condition of dock. (thanks Pete)

5. **Bucket Greasing**- The sheave should be greased every 6 hrs, per Cable Arm.

6. **Buoy Moves** – Paul, has put in a request to have buoy "G-23" moved, so as to give us access to dredge. Let him know if we run across any other buoys that need to be moved.

7. **Weather Delay** – The SEI 2000 should be ready to go to sea at 1700 today. At that point we will begin shoaling with the MQ and SEI 2000 till late Monday, when hopefully we will be able to get out with the MQ. Once the MQ is loaded tomorrow, we will put it to the Twin Rivers Dock and then we will use that opportunity to have the Vincent get fuel, while we are filling the SEI 2000. Tim is going to send out a shoaling list. Pete, the first move is going to be a big one with the MQ as we are moving to "P". If the Eddie R. does not think it can move

the Dredge with the MQ from where you finish loading the SEI 2000 this afternoon all the way out to P, have the Vincent help you move before it leaves for sea with the SEI 2000. Shoaling "P" should put about a half of a load on the MQ and make it easier for the Eddie R. to move in the wind. We will be working our way in from P to H, skipping L for the time being.

KEEP IN MIND IF WE SAVE 5 MINUTES HERE AND THERE THROUGHOUT THE COURSE OF THE DAY, IT WON'T TAKE MUCH TO ADD UP TO AN HOUR. AN HOUR INCREASES OUR CURRENT PRODUCTION RATE ALMOST 10 % OR ONE EXTRA SCOW A WEEK AT $10/YD IS $25,000, OVER THE LAST EIGHT WEEKS IT EQUATES TO $200,000 TO THE BOTTOMLINE.

The daily e-mail is for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 9TH, 2007

1-9-07 Daily Information:

Reminder, we have our weekly meeting tomorrow morning at 0530 for everyone, but the captain that is changing to the night shift (Pete R.)

Completed Areas Awaiting USACE Survey: A, B, C, S, T, V

ORDERED ITEMS:
Repair build kit for air cylinders – 1-5-07 (Femco)
Eyewash for Head Station – 1-5-07 (RG Mearn)
Spitter Valve – Pete (Jason D. received it, we need to locate)
(2) MSD Chlorinator Unit Cover & (6) O-rings - 1-5-07 (MSD)
Boom Lights Rebuild Kits- 1-9-07
U-bolts 1-9-07

1. **Eddie Carroll**- On dock, seal is finally to arrive today. I have instructed the shipyard to replace 45' of port mudlog starting approximately 10' aft of forward part of the hopper. They are going to fix the aft hinge plate, paint the coaming cap and clean out under the rams and cut rat holes so that the mud will drain from under the rams. We are still losing hydraulic fluid and the batteries are still dying. Bobby is going to have Gary Rife check these items out when the barge comes out of dry-dock.

2. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We should have it the week of Jan 15th. If this works we will no longer have to mark the wires.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Buoy Moves** – Paul, has put in a request to have buoy "G-23" moved, so as to give us access to dredge. Let him know if we run across any other buoys that need to be moved.

KEEP IN MIND IF WE SAVE 5 MINUTES HERE AND THERE THROUGHOUT THE COURSE OF THE DAY, IT WON'T TAKE MUCH TO ADD UP TO AN HOUR. AN HOUR INCREASES OUR CURRENT PRODUCTION RATE ALMOST 10 % OR ONE EXTRA SCOW A WEEK AT $10/YD IS $25,000, OVER THE LAST EIGHT WEEKS IT EQUATES TO $200,000 TO THE BOTTOMLINE.

The daily e-mail is for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 10TH, 2007

1-107 Daily Information:

We have had some very good production days since the engine breakdown, except for the one weather day, but that day we cleared quite a few areas. Our scow changes have improved considerably. Let the guys know that it is appreciated.

Completed Areas Awaiting USACE Survey: A, B, C, M, O, P, T, V

ORDERED ITEMS:
Eyewash for Head Station – 1-5-07 (RG Mearn)
Spitter Valve – Pete (Jason D. received it, we need to locate)
(2) MSD Chlorinator Unit Cover & (6) O-rings - 1-5-07 (MSD)
Boom Lights Rebuild Kits- 1-9-07
U-bolts 1-9-07
Seat for Crane (due tomorrow or Friday)
100' Extension Cord – 1-9-07 (Ralph Pill)
12 Volt Hour Meter – 1-9-07 (Fleet)
Shackles & Hammer Lock 1-8-07 (Rand)
MQ Hydraulic Oil – 1-10-07 (Windward) "Clarity"

1. **Eddie Carroll**- On dock, seal is finally to arrive today. I have instructed the shipyard to replace 45' of port mudlog starting approximately 10' aft of forward part of the hopper. They are going to fix the aft hinge plate, paint the coaming cap and clean out under the rams and cut rat holes so that the mud will drain from under the rams. We are still losing hydraulic fluid and the batteries are still dying. Bobby is going to have Gary Rife check these items out when the barge comes out of dry-dock.

2. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We should have it the week of Jan 15th. If this works we will no longer have to mark the wires.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Buoy Moves** – G-23 moved today by USCG

5. **SEI 2000 Pocket #4-** Pete please investigate this problem.

6. **Dredging Instructions-** For the near future we will production load in area W and shoal area R until area R is clear.

KEEP IN MIND IF WE SAVE 5 MINUTES HERE AND THERE THROUGHOUT THE COURSE OF THE DAY, IT WON'T TAKE MUCH TO ADD UP TO AN HOUR. AN HOUR INCREASES OUR CURRENT PRODUCTION RATE ALMOST 10 % OR ONE EXTRA SCOW A WEEK AT $10/YD IS $25,000, OVER THE LAST EIGHT

WEEKS IT EQUATES TO $200,000 TO THE BOTTOMLINE.

The daily e-mail is for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 15TH, 2007

1-15-07 Daily Information:

Completed Areas Awaiting USACE Survey: A, B, C, M, O, P, T, V

ORDERED ITEMS:
Spitter Valve – ?????
(2) MSD Chlorinator Unit Cover & (6) O-rings - 1-5-07 (MSD)
U-bolts 1-9-07
Seat for Crane (due tomorrow or Friday)
MQ Hydraulic Oil – 1-10-07 (Windward) "Clarity" on the dock.

1. **Eddie Carroll**- We are hoping to have the EC in the water on Tuesday and it is scheduled to be picked up the Jay Michael next weekend.

2. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We are attempting to nail down Cable Arm as to when they are going to install it. If this works we will no longer have to mark the wires.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Dredging Instructions-** As of 1700 today we have completed areas E, F, & G and the Vincent said they would make a trip tonight, so we are moving to area W to fill-up the MQ. Then we want to go to Z1 with the SEI 2000, then back into Y to top off the SEI 2000. We will have to play the weather by ear tomorrow morning, either we will go back to shoaling H, I, J, K, etc or dig production in W. More to follow.

5. **JP's Engineer-** JP's new engineer will be Dave Curtis.

6. **Lima Engine Hunting-** Bob Dicenso was on the dredge for a half hour, but the engine did not hunt. Please do not let this go…let me know if it happens again and how often.

The daily e-mail is for dredge management only, do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 22ND, 2007

1-22-07 Daily Information:

Back to work after Engine Replacement, please make extra inspections of engine for the first several days.

USACE Cleared Areas: D (Deleted), M, P, O, T

Completed Areas Awaiting USACE Survey & Acceptance: A, B

Areas Awaiting CDMC Survey Believed to Be Cleared: E, F, G, N

ORDERED ITEMS:
Spitter Valve??
Clarity Hydraulic Oil is on the dock.

1. **Eddie Carroll**- We are hoping to have the EC in the water on Thursday 1-25 and it is scheduled to be picked up the Jay Michael this weekend.

2. **Depth Counter For Wood I**-We have ordered a depth counter for the Wood I that is an "optical counter", no moving parts. We are attempting to nail down Cable Arm as to when they are going to install it. If this works we will no longer have to mark the wires.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Dredging Instructions-** We will fill the MQ in Area W, then we will shoal with the SEI 2000 per Tim's schedule tonight and tomorrow morning then top it off in Area Y. We will then be set-up to fill the MQ in Area Y. Any deviation from this sequence requires a call to either Tim or myself. Don't forget to monitor the scow changes in order to expedite loading of MQ. Things should be set-up for the MQ to sail directly on/off dredge and we should be in the production cut prior to the MQ returning from sea.

5. **CITGO –** We are tentatively set-up to dredge Citgo on 1/24 & 1/25 approximately 5,000 yds. We have received permission from the USACE to use the Wood I for this work.

6. **Dogs On The Job-** There are to be no dogs on company equipment, period.

7. **Use of Company Equipment for Personal Use-** Company equipment is not to be used for personal use or profit by hourly labor. No one is to remain on company equipment after assigned work hours.

8. **Scrapping-** Any scrapping is to be for the company's account only.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 26TH, 2007

1-24-07 Daily Information:

Yesterday, I made a bad decision, we should have sent the MQ to sea at noon yesterday (even partially loaded), that may have given us a chance to get the SEI 2000 out last night at 8 pm before the weather got too bad. Next time, we will need to do a little more planning going into a weather day.

USACE Cleared Areas: D (Deleted), M, P, O, T

Completed Areas Awaiting USACE Survey & Acceptance:
A, B, F, G, S, V

Areas Believed Clear Awaiting CDMC Survey: E, I, J, N, Y

ORDERED ITEMS:
-18 Bolts for bucket

- Friction Band For Spud Winch
- Oil for Eddie R.
- Over/Under Sheaves at Davin

1. **Eddie Carroll**- It will be on site Saturday at 1800, hatches need to be opened, I am trying to get Dana Collyer survey Saturday night. More to follow on survey

2. **Depth Counter For Wood I**- We are setting-up installation hopefully late next week with Clam Vision.

3. **SEI 2000 –** Last trip on Friday Night, it will go to the pier by Navy Crane Barge upon return. Day shift will open hatches for off-hire Saturday morning

4. **CITGO –** We plan on starting Citgo on Saturday afternoon with MQ.

5. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

6. **Dredging Instructions- Depending on the weather, we are anticipating sending the SEI 2000 to sea at between 2000-2400 today. Continue to follow Tim's direction for shoaling with the MQ, we anticipate that it will take till 0600 Saturday to complete loading. At which time, the Vincent should be back with the SEI 2000 and will take the MQ to sea. When the SEI 2000 returns it will go to the dock for survey. After the MQ sails Saturday morning, we will move the Wood I to the dock to load gear for Citgo (bridge needs 4 hours notice).**

7. **Saturday morning, the following needs to happen before the Vincent returns with the MQ.**

1. **Hatches need to be opened on SEI 2000.**
2. **Need to load silt boom, skiff, outboard onto Wood I.**
3. **Need to set-up at Citgo and deploy boom.**

8. **Bent Port Spud –** Replacement spud is coming up in Eddie Carroll. It looks like the night shift Saturday night will have to change out spud. This will happen after the MQ is sent to sea and the Eddie is brought alongside. Use the 90 x 30 at the RORO to transport the bent spud back to the pier. I want this work to be done on site at Ctigo, so as to avoid extra tugboat moves and redeploying the boom.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 27TH, 2007

1-27-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, P, O, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance:

Areas Believed Clear Awaiting CDMC Survey: E, I, J, K, N, U, Y

ORDERED ITEMS:

-18 Bolts for bucket

- Friction Band For Spud Winch
- Oil for Eddie R.
- Over/Under Sheaves at Davin

1. **Eddie Carroll**- Arriving at 2200-2300 tonight with Jay Michael. Put it on the QuincyYard pier. JP – OPEN ALL THE HATCHES ON THE EDDIE C.….IT IS BEING SURVEYED AT 0500 SUNDAY MORNING. Dana Collyer will be coming in at 0500. Pete-once the MQ sails (anticipating 0800 Sunday Morning) bring the Eddie over to the dredge and close the hatches. Check the measurement on the spud in the hooper. I believe the spud you took out was 90' and the one in the scow is 80'. If you can get it into the spud well go ahead, otherwise bring the 90 x 30 from the RORO and put it on that till Monday, when we can have the Navy crane put it in.

2. **Depth Counter For Wood I**- We are setting-up installation hopefully late next week with Clam Vision.

3. **SEI 2000 –** Last trip on Saturday Night, it will go to the pier at yard. JP – OPEN ALL THE HATCHES….IT IS BEING SURVEYED AT 0630 SUNDAY MORNING AFTER EDDIE C. Again, Dana Collyer will be coming in at 0500. Once surveyed, PETE- GET THE HATCHES CLOSED IMMEDIATELY AFTER SURVEY AND THE EDDIE R. HAS TO TAKE IT OVER TO DORCHESTER BAY TO HAND OFF TO BURNHAM. BURNHAM IS LOADING ON THE TIDES, WE CANNOT DELAY HIM.

4. **CITGO –** We are going to completely cover both passes at Citgo, then we are going to production in Area Z. Tim, will survey to see if we have to go back and shoal on Monday Morning.

5. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

6. **Dredging Instructions- We anticipate that we will need to load the SEI 2000, then the MQ and finally the Eddie C. to complete Citgo. Then go to Area Z**

production dredging, till we find out if Citgo clears. If yes we finish production dredging in Area Z, if no, we shoal. We have scheduled a CLE final survey for Citgo for Tuesday.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 29TH, 2007

1-29-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, P, O, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance:

Areas Believed Clear Awaiting CDMC Survey: E, I, J, K, N, U, Y

ORDERED ITEMS:

-18 Bolts for bucket

- Friction Band For Spud Winch
- Oil for Eddie R.
- Over/Under Sheaves at Davin

1. **Depth Counter For Wood I**- We are setting-up installation hopefully late next week with Clam Vision.

2. **CITGO –** It was shoaled today, awaiting CDMC survey as to whether it is clear.

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Dredging Instructions- Production dredging in Area Z.**

5. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 30TH, 2007

1-30-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, P, O, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: E, I, N,

Areas Believed Clear Awaiting CDMC Survey:

ORDERED ITEMS:

- Friction Band For Spud Winch
- Over/Under Sheaves at Davin

1. **Depth Counter For Wood I**- We are setting-up installation hopefully late next week with Clam Vision.

2. **CITGO –** Our Survey shows it clear and CLE is going to survey Tuesday AM

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Dredging Instructions- Once Crane is repaired continue digging in Area Z.**

5. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR JANUARY 31ST, 2007

1-31-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: E, I, N,

Areas Believed Clear Awaiting CDMC Survey:

ORDERED ITEMS:

- Friction Band For Spud Winch
- Over/Under Sheaves at Davin

1. **Depth Counter For Wood I**- We are setting-up installation hopefully late next week with Clam Vision.

2. **CITGO –** Our Survey shows it clear and CLE is going to survey Tuesday AM

3. **Drag Barge**-When the Wood II is finished in Sitcuate it will be set-up as a drag barge. More to follow.

4. **Dredging Instructions- Continue production digging in Area Z, after midnight get corner by high-speed ferry. Once production dredging in Area Z is done, we will move out to Area W.**

5. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

6. **Hook Rollers –** Bobby D is going to send someone out to look at hook rollers. Bobby believes it should only take 30 min to free up each one and Kenny crew spent almost 2 hrs.

7. **Deck Patch-** Kenny will finish up welding tomorrow the deck patch under the crane.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR FEBRUARY 3RD, 2007

2-3-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: E, I, N,

Areas Believed Clear Awaiting CDMC Survey:

ORDERED ITEMS:

- Friction Band For Spud Winch
- Over/Under Sheaves at Davin

1. **Depth Counter For Wood I**- We are setting-up installation for Wednesday, February 7th.

2. **Drag Barge**-We are trying to coordinate getting the barge set-up.

3. O**rdering Parts & Supplies**- Please be advised we do not have a runner! Captains, make a list of parts and supplies that the dredge & scows need, order ahead and order extra, as I would rather have too much than too little. Send it in daily to Paul with the daily paperwork and it will be ordered and delivered. Keep a copy on the dredge, so that things are not double ordered by different captains and note it on the list when it is received. If the part or supply will immediately impact our daily operations, then call it in to Paul or Norm.

4. **Dredging Instructions- The next 72 hours are going to be dicey with the weather. We want to keep doing production dredging as long as we can, before we go to shoaling. Tim, has devised a plan to accomplish this by working the channel toe of Area W and Area X as well as the heavy cuts in Area W. Keep an eye on the buoy reports and watch for trends.**

5. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

6. **Hook Rollers –** Where are we on freeing up the hook rollers??????

7. **Silt Boom-** On Monday we will work with Bob's guys and a couple of guys from the dredge and pull the boom out of the water.

8. **Supplies on Dock-** There are jack wires & oil on the pier, make arrangements to have the Eddie R use their boom and bring it out to you.

9. **Alex D. –** With any luck we will have it up and running today and Paul Collins will be the new Captain with Mike Fricke

10. **Waukegan –** We need to keep an eye on the Waukegan as the generator is running and the heat is on. The day tank needs to be filled each day. Jake is to fill it each afternoon.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR FEBRUARY 4TH, 2007

2-4-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: E, I, N,

Areas Believed Clear Awaiting CDMC Survey:

ORDERED ITEMS:

- Friction Band For Spud Winch
- Over/Under Sheaves at Davin
- Paul – Order Oil Pressure Gauges and look into securing rolls of burlap.

1. **Depth Counter For Wood I**- We are setting-up installation for Wednesday, February 7th.

2. **Drag Barge**-We are trying to coordinate getting the barge set-up.

3. **Car Ship** – Car ship is scheduled to arrive on Monday.

4. **Eddie Carroll-** If the Eddie Carroll is leaking we will have to stuff burlap in the seal prior to loading to act as a tampon.

5. **Ordering Parts & Supplies**- Please be advised we do not have a runner! Captains, make a list of parts and supplies that the dredge & scows need, order ahead and order extra, as I would rather have too much than too little. Send it in daily to Paul with the daily paperwork and it will be ordered and delivered. Keep a copy on the dredge, so that things are not double ordered by different captains and note it on the list when it is received. If the part or supply will immediately impact our daily operations, then call it in to Paul or Norm.

6. **Dredging Instructions- The next 72 hours are going to be dicey with the weather. We want to keep doing production dredging as long as we can, before we go to shoaling. Tim, has devised a plan to accomplish this by working the channel toe of Area W and Area X as well as the heavy cuts in Area W. Keep an eye on the buoy reports and watch for trends.**

7. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

8. **Hook Rollers –** Where are we on freeing up the hook rollers??????

9. **Silt Boom-** On Monday we will work with Bob's guys and a couple of guys from the dredge and pull the boom out of the water.

10. **Waukegan –** We need to keep an eye on the Waukegan as the generator is running and the heat is on. The day tank needs to be filled each day. Jake is to fill it each afternoon.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR FEBRUARY 9TH, 2007

2-9-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, M, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: E, I, N,

Areas Believed Clear Awaiting CDMC Survey:

ORDERED ITEMS:

- Friction Band For Spud Winch

1. **Depth Counter For Wood I**- We are setting-up installation for next week

2. **Drag Barge**-We are making arrangements to have the SEI 06 towed to Boston with all the old drag barge gear. We will be setting up the SEI 06 up as the drag barge with hydraulic winches and a control house. The week of the Feb 19th.

3. **Eddie Carroll-** When the Eddie Carroll gets back from the dump and before the Mighty Quinn is loaded. Sent two guys over to the Eddie Carroll and insert the Burlap, so that it is all set to go before it comes over to the dredge. This will save us 1-1.5 hours.

4. **Paperwork –** Looking into the clamvison logs we can match it up against the daily paperwork. Do not write that we are digging when we are not.

5. **Production-** I am open to any ideas to increase production. Tim, offered up the idea of the swing operator and we'll see if it helps. Barge swaps, inserting the burlap in the Eddie before it comes to the dredge, anything that will help. We are against the permit window and it's going to be very tight to remove all the required yardage in time frame allowed.

6. **Ordering Parts & Supplies**- Please be advised we do not have a runner! Captains, make a list of parts and supplies that the dredge & scows need, order ahead and order extra, as I would rather have too much than too little. Send it in daily to Paul with the daily paperwork and it will be ordered and delivered. Keep a copy on the dredge, so that things are not double ordered by different captains and note it on the list when it is received. If the part or supply will immediately impact our daily operations, then call it in to Paul or Norm.

7. **Dredging Instructions- We are going to stay in Area W for awhile and get some production done while we have Mike as a swing operator.**

8. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

9. **Silt Boom-** On Monday we will need to get the silt boom out of the water and back into the connex box

10. **Waukegan –** We need to keep an eye on the Waukegan as the generator is running and the heat is on. The day tank needs to be filled each day (Paulie is watching). The plan is to winterize her on Tuesday.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR FEBRUARY 16TH, 2007

2-16-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, I, M, N, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: None at this time

Areas Believed Clear Awaiting CDMC Survey: Y

1. **Depth Counter For Wood I**- ??????????????

2. **Drag Barge**-Left NYC today and should be up here on Monday to start outfitting. We are shooting to be dragging by the end of next week.

3. **Eddie Carroll-** When the Eddie Carroll gets back from the dump and before the Mighty Quinn is loaded. Sent two guys over to the Eddie Carroll and insert the Burlap, so that it is all set to go before it comes over to the dredge. This will save us 1-1.5 hours.

4. **Dredging Instructions- We are still shoaling and hopefully will go to the dump tonight. We can use the SEI 2000 after EC is filled.**

5. **Hard Digging – It is very important that we mark down on the new maps provided by Tim any hard areas or anomalies. We can also note it on Clam vision as well. It should include roughly the area believed to be hard, the time and date encountered. We don't want to chase shoals that are areas we cannot clear with the cable arm bucket.**

6. **Paint Marks On Wires- The marks were off by a foot!!! This is one of the reasons why we filled the MQ and the EC shoaling the toe in AREA Z. We need to be more deliberate when we mark the wires.**

7. **Heavy Digging Bucket-** Bob Dicenso's crew is to take out the sheaves and they are to go to Davin for rebushing.

8. **Silt Boom-** On Friday, we will need to get the silt boom out of the water and back into the connex box

ORDERED ITEMS:

- Friction Band Is by survey trailer and needs to get onto dredge
- JP is putting together a spare parts list that will be ordered.
- There is 6 drums of hydraulic oil on the dock
- Universal Scow Remote
- Gen #2 Shroud
- JP- Paul says there are caps on the dredge, where are they

OUTSTANDING REPAIR ISSUES:

ALEX D.

1. **Wiring/Alarms/Start/Stop Buttons/Gauges –** Steve's shop will be in Friday or Monday to work on these items
2. **Port Eng Vibration –** Steve's shop will determine whether it is in shaft or engine on Monday.

EDDIE CARROLL

1. **Remote Control Problems –** We are currently having Carl ride the scow, if by new operating method, we dump successfully for (7) dumps we will discontinue using Carl
2. **Hose Replacement-** Ongoing, next time Eddie is along side dredge we need a list on hose sizes and lengths to order replacement hoses for all hoses in hydraulic ram compartments.
3. **Leaking-** Continue putting burlap tampon in scow. Next time it is full, we will have the diver inspect again to determine if it is still leaking or if replacing hoses on aft cylinders helped.
4. **Electrical Draw Down –** Monitor if we are still having a problem with this and report back to Norm

MIGHTY QUINN

1. **Needs Service**

WOOD I

1. **Stern Tanks Not Holding Water** – Peter R filled tanks we need to monitor if leaking and which two inboard tanks are leaking.
2. **Middle Winch Drum Movement** – JP is going to make arrangements to jack shaft and take measurement and order shim and install.
3. **Furnace-** Leaking around coller where stovepipe goes through deck, need to weld it up.
4. **Electrician-** Paul call in an electrician to investigate why lights dim on deck (too much on one circuit?)
5. **MSD/Hydraulic Room-** bleach bilge and wash down till it smells clean!!!!
6. **Acetylene Cage –** Paul says this was sent out to the dredge, where is it.
7. **Red Light on Port Side –** Pete get with Paul and order what you need to repair.
8. **Middle Stern Light -** Pete get with Paul and order what you need to repair.
9. **Liquid Oxygen –** Once this is used up get it off dredge, no more liquid oxygen.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR FEBRUARY 19TH, 2007

2-18-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, I, M, N, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: None at this time

Areas Believed Clear Awaiting CDMC Survey: Y

1. **Depth Counter For Wood I**- ??????????????

2. **Drag Barge**- Has arrived and Bob Dicenso & crew will unload. Saucier will do welding work

3. **Eddie Carroll-** Need to burlap entire seal

4. **Dredging Instructions- Follow Tim's direction, we are going back to sea as of 1900 today.**

5. **Hard Digging – It is very important that we mark down on the new maps provided by Tim any hard areas or anomalies. We can also note it on Clam vision as well. It should include roughly the area believed to be hard, the time and date encountered. We don't want to chase shoals that are areas we cannot clear with the cable arm bucket.**

6. **Liam will be filling in for Mike Nally from 2-21-07 – 2-25-07 and will spend the day with Pete in 2-20-07 to get instructed on how we want the dredge to be run. (Pete's Dredging School!!)**

ORDERED ITEMS:

- JP is putting together a spare parts list that will be ordered.
- There is 6 drums of hydraulic oil on the dock
- Universal Scow Remote
- Gen #2 Shroud

OUTSTANDING REPAIR ISSUES:

ALEX D.

1. **Wiring/Alarms/Start/Stop Buttons/Gauges –** Steve's shop will be in Wednesday to work on these items
2. **Port Eng Vibration –** Steve's shop will determine whether it is in shaft or engine on Monday.

EDDIE CARROLL

1. **Remote Control Problems –** We are currently having Carl ride the scow, if by new operating method, we dump successfully for (7) dumps we will discontinue using Carl
2. **Hose Replacement-** Ongoing, next time Eddie is along side dredge we need a list on hose sizes and lengths to order replacement hoses for all hoses in hydraulic ram compartments.
3. **Leaking-** Continue putting burlap tampon in scow. Next time it is full, we will have the diver inspect again to determine if it is still leaking or if replacing hoses on aft cylinders helped.
4. **Electrical Draw Down –** Monitor if we are still having a problem with this and report back to Norm

MIGHTY QUINN

1. **Needs Service**

WOOD I

1. **Stern Tanks Not Holding Water** – It is apparent the tanks are leaking about a 12" of water/day. Keep monitoring and if all leaks out we will have to determine where the leaks are coming from in the tank.
2. **Middle Winch Drum Movement** – JP is going to make arrangements to jack shaft and take measurement and order shim and install.
3. **Furnace-** Leaking around coller where stovepipe goes through deck, need to weld it up.
4. **Electrician-** Paul call in an electrician to investigate why lights dim on deck (too much on one circuit?)
5. **MSD/Hydraulic Room-** bleach bilge and wash down till it smells clean!!!!
6. **Acetylene Cage –** Paul says this was sent out to the dredge, where is it.
7. **Red Light on Port Side –** Pete get with Paul and order what you need to repair.
8. **Middle Stern Light -** Pete get with Paul and order what you need to repair.
9. **Liquid Oxygen –** Once this is used up get it off dredge, no more liquid oxygen.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR FEBRUARY 21ST, 2007

2-21-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), F, G, I, M, N, O, P, S, T, V

Completed Areas Awaiting USACE Survey & Acceptance: Y, H, U

Areas Believed Clear Awaiting CDMC Survey:

1. **Depth Counter For Wood I**- Being installed tomorrow.

2. **Stern Spud Wire** – Replace while counter is being installed.

3. **Bucket** – We need to set-up a time to get some repairs done.

4. **Drag Barge**- Setting up will begin tomorrow and with any luck we should be up and running for Tuesday Morning

5. **Eddie Carroll-** Need to burlap entire seal

6. **Dredging Instructions- Follow Tim's direction**

7. **Hard Digging – It is very important that we mark down on the new maps provided by Tim any hard areas or anomalies. We can also note it on Clam vision as well. It should include roughly the area believed to be hard, the time and date encountered. We don't want to chase shoals that are areas we cannot clear with the cable arm bucket.**

8. **We need to round up all Oxygen/Acetelyne bottles not in use and get them back to Airgas.**

ORDERED ITEMS:

- JP is putting together a spare parts list that will be ordered.
- There is 6 drums of hydraulic oil on the dock
- Universal Scow Remote
- Gen #2 Shroud

OUTSTANDING REPAIR ISSUES:

ALEX D.

1. **Wiring/Alarms/Start/Stop Buttons/Gauges –** Steve's shop will be coming back to complete
2. **Port Eng Vibration –** Steve's shop will determine whether it is in shaft or engine on Monday.

EDDIE CARROLL

1. **Remote Control Problems –** We are currently having Carl ride the scow, if by new operating method, we dump successfully for (7) dumps we will discontinue using Carl
2. **Hose Replacement-** Ongoing, next time Eddie is along side dredge we need a list on hose sizes and lengths to order replacement hoses for all hoses in hydraulic ram compartments.
3. **Leaking-** Continue putting burlap tampon in scow. Next time it is full, we will have the diver inspect again to determine if it is still leaking or if replacing hoses on aft cylinders helped.
4. **Electrical Draw Down –** Monitor if we are still having a problem with this and report back to Norm

MIGHTY QUINN

WOOD I

1. **Stern Tanks Not Holding Water** – It is apparent the tanks are leaking about a 12" of water/day. We need to periodically refill these tanks
2. **Middle Winch Drum Movement** – JP is going to make arrangements to jack shaft and take measurement and order shim and install.
3. **Furnace-** Leaking around coller where stovepipe goes through deck, need to weld it up.
4. **Electrician-** Paul call in an electrician to investigate why lights dim on deck (too much on one circuit?)
5. **MSD/Hydraulic Room-** bleach bilge and wash down till it smells clean!!!!
6. **Acetylene Cage –** Paul says this was sent out to the dredge, where is it.
7. **Red Light on Port Side –** Pete get with Paul and order what you need to repair.
8. **Middle Stern Light -** Pete get with Paul and order what you need to repair.
9. **Liquid Oxygen –** Once this is used up get it off dredge, no more liquid oxygen.

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm

JAY CASHMAN

DAILY REPORT

FOR MARCH 5TH, 2007

3-5-07 Daily Information:

USACE Cleared Areas: A, B, D (Deleted), E, F, G, I, J, K, M, N, O, P, S, T, V, Y

Completed Areas Awaiting USACE Survey & Acceptance: None at this time.

Areas Believed Clear Awaiting CDMC Survey: None at this time.

1. **Boom Settings** – Do not dig below 59 degrees.

2. **Depth Counter For Wood I**- Ray will be coming back (over Tim's dead body)

3. **Bucket** – Weld on it at every chance

4. **Drag Barge**- Worked fairly well, we will put counter weights on bow to help in wind.

5. **Eddie Carroll-** barge has been burlaped and is ready to go if needed. Only use as last resort.

6. **Dredging Instructions- Follow Tim's direction, we hope to be towing again late Tuesday Night or Early Wednesday Morning**

7. **Hard Digging – It is very important that we mark down on the new maps provided by Tim any hard areas or anomalies. We can also note it on Clam vision as well. It should include roughly the area believed to be hard, the time and date encountered. We don't want to chase shoals that are areas we cannot clear with the cable arm bucket.**

8. **Time Extension –** The USACE has requested an extension to the environmental permit and expect to hear on March 14th. They are confident that they will get 1-2 week extension to facilitate us finishing and giving us a change order to do some "hard" digging with a heavy duty digging bucket.

9. **Joe Verrochi –** Hopefully it should be in Boston on 3-12 and unloaded by 3-13. It will only be useful if we get the extension.

ORDERED ITEMS:

- JP is putting together a spare parts list that will be ordered.
- There is 3 drums of hydraulic oil on the dock
- Universal Scow Remote
- Gen #2 Shroud

OUTSTANDING REPAIR ISSUES:

ALEX D.

1. **Wiring/Alarms/Start/Stop Buttons/Gauges –** Steve's shop will be coming back to complete
2. **Port Eng Vibration –** Steve's shop will determine whether it is in shaft or engine when they come back.
3.

EDDIE CARROLL

1. **Remote Control Problems –** Awaiting new remote.
2. **Hose Replacement-** Need to change out all hoses
3. **Leaking-** Continue putting burlap tampon in scow.
4. **Electrical Draw Down –** Monitor if we are still having a problem with this and report back to Norm

MIGHTY QUINN

WOOD I

1. **Stern Tanks Not Holding Water** – It is apparent the tanks are leaking about a 12" of water/day. We need to periodically refill these tanks. 3' crack found
2. **Middle Winch Drum Movement** –JP jacked shaft and took measurements and will order shim and install.
3. **MSD/Hydraulic Room-** bleach bilge and wash down till it smells clean!!!!
4. **Acetylene Cage –** Install divider plate
5. **Red Light on Port Side –** Pete get with Paul and order what you need to repair.
6. **Middle Stern Light -** Pete get with Paul and order what you need to repair.
7. **LIMA**
    1. **Rear Drum Hoist Can relief Valve –** needs replacing or rebuild
    2. **Holding Line Brakes –** needs adjusting
    3. **Spring Retainers –** drums front & rear
    4. **Right side Swing friction-** Air leak
    5. **Turbos –** Smoking
    6. **Rear Drum Brake**

The daily e-mail is for dredge management only. Do not leave copies laying around for others to read.

Norm